

**FEMA Should Recover
\$413,074 of Public Assistance
Grant Funds Awarded to
Nashville-Davidson County,
Tennessee, for a
May 2010 Flood**





DHS OIG HIGHLIGHTS

FEMA Should Recover \$413,074 of Public Assistance Grant Funds Awarded to Nashville-Davidson County, Tennessee, for a May 2010 Flood

November 29, 2018

Why We Did This Audit

Our objective was to determine whether the County accounted for and expended FEMA grant funds according to Federal regulations and FEMA guidelines. The County received a net grant award of \$70.3 million for damages resulting from a May 2010 flood. We audited and reviewed 70 projects totaling \$26.6 million — 62 percent — of the \$43.1 million awarded for permanent work.

What We Recommend

FEMA should disallow \$413,074 of unsupported and ineligible costs. FEMA should also direct Tennessee to continue monitoring the County's performance for compliance with Federal grant administration requirements.

For Further Information:

Contact our Office of Public Affairs at (202) 981-6000, or email us at DHS-OIG.OfficePublicAffairs@oig.dhs.gov

What We Found

The Tennessee Emergency Management Agency (Tennessee) did not ensure Nashville-Davidson County, Tennessee (County) always accounted for and expended grant funds according to Federal regulations and Federal Emergency Management Agency (FEMA) guidelines. Although FEMA is responsible for holding Tennessee accountable for proper grant administration, Tennessee, as the grantee, must monitor the activities of the subrecipient, the County, and ensure it is aware of and complies with grant requirements.

We determined the County was not fully aware of Federal grant administration requirements and FEMA Public Assistance Program guidelines. Specifically, for the projects we reviewed in the second phase of our two-phase audit, the County mostly accounted for FEMA funds project by project, as required. However, the County did not always follow regulations and guidelines when spending the funds. As a result, we identified \$413,074 in project costs that FEMA should disallow. These costs consist of \$402,552 in contract charges not supported by adequate documentation and \$10,522 in duplicate costs. Additionally, FEMA has not finished reviewing insurance proceeds and allocating them to the County's projects although doing so could reduce FEMA's project costs under this grant.

FEMA Response

FEMA officials agreed with our findings and recommendations. FEMA's written response is included in appendix B.




OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Washington, DC 20528 / www.oig.dhs.gov

November 29, 2018

MEMORANDUM FOR: Gracia Szczech
Regional Administrator, Region IV
Federal Emergency Management Agency

FROM: Sondra F. McCauley 
Assistant Inspector General for Audits

SUBJECT: *FEMA Should Recover \$413,074 of Public Assistance
Grant Funds Awarded to Nashville-Davidson County,
Tennessee, for a May 2010 Flood*

Attached for your action is our final report, *FEMA Should Recover \$413,074 of Public Assistance Grant Funds Awarded to Nashville-Davidson County, Tennessee, for a May 2010 Flood*.

The report contains four recommendations. Your office concurred with all four recommendations. Based on FEMA's proposed actions, we consider all four recommendations open and resolved. FEMA expects to complete its proposed corrective actions to close recommendations 1 and 3 by November 30, 2018, and December 31, 2018, respectively. FEMA expects to complete its proposed actions to close recommendations 2 and 4 by February 27, 2019. Once your office has fully implemented each recommendation, please submit a formal closeout letter to us within 30 days so that we may close the recommendations. The memorandum should be accompanied by evidence of completion of agreed-upon corrective actions and the disposition of any monetary amounts. Please send your response or closure request to OIGAuditsFollowup@oig.dhs.gov.

Consistent with our responsibility under the *Inspector General Act*, we will provide copies of our report to congressional committees with oversight and appropriation responsibility over the Department of Homeland Security. We will post the report on our website for public dissemination.

Please call me with any questions, or your staff may contact Katherine Trimble, Deputy Assistant Inspector General for Audits, at (202) 981-6000.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Background

In 1963, the City of Nashville and Davidson County governments consolidated into one metropolitan unit of government, the Metro Government of Nashville-Davidson County (County) located in middle Tennessee. In early May 2010, unprecedented flooding affected the County and surrounding areas, damaging homes, businesses, and public facilities; and blocking roads with debris. The President signed a Major Disaster Declaration (DR-1909) on May 4, 2010, authorizing FEMA to support the state and local response and begin recovery efforts. Figure 1 shows an example of County roads damaged by the disaster.

Figure 1: County Road Damages Before and After Repairs



Source: FEMA and Office of Inspector General (OIG)

We audited a Public Assistance Program grant of \$70.3 million (net of insurance and other adjustments) awarded to the County by the Tennessee Emergency Management Agency (Tennessee) — a FEMA grantee — for damages resulting from a May 2010 flood. The award provided 90 percent FEMA funding and included \$27.2 million for emergency work, such as debris removal and emergency protective measures, and \$43.1 million for permanent restoration of damaged roads and facilities. Table 1 shows a summary of the total projects awarded.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Table 1: Summary of Total Projects Awarded to Nashville-Davidson County

Activity	FEMA Description of Work	Number of Projects Awarded ¹		Net Amount Awarded (Millions)
		Large	Small	
Debris Removal	Emergency Work	10	53	\$ 7.1
Emergency Protective Measures	Emergency Work	22	85	20.1
Subtotal		32	138	27.2
Restoration of Damaged Roads and Facilities	Permanent Work	85	506	43.1
Total (761 projects)		117	644	\$70.3

Source: FEMA project worksheets

Because of the complexity of the projects and the dollar amount of the award, we divided the audit into two phases. During the first phase, we audited the \$27.2 million of costs the County was awarded for emergency work. Our first report questioned \$2,164,282 (Federal share \$1,947,853) of ineligible and unsupported costs.² In this second phase, we audited 8 large projects and 10 small projects with awards totaling \$23.8 million. We also conducted a limited review of 8 large projects and 44 small projects with awards totaling \$2.8 million to determine the accuracy and eligibility of contract costs. Appendix C, table 2, contains a list of all projects reviewed. We note that, at the time of our review, the County had not submitted final claims for all projects included in our audit scope.

Nashville-Davidson County Did Not Always Account for and Expend Grant Funds Appropriately

According to Code of Federal Regulations (CFR) 44 CFR 13.37(a) and 13.40(a), grantees must evaluate and monitor subrecipients' compliance with applicable Federal requirements.³ However, Tennessee did not ensure the County was fully aware of and followed Federal grant requirements. We identified \$413,074 of project costs that FEMA should disallow, including \$402,552 in contract charges not supported by adequate documentation and \$10,522 in duplicate costs. Additionally, FEMA has not finished reviewing insurance proceeds and allocating them to the County's projects although doing so could reduce FEMA's project costs under this grant.

¹ Federal regulations in effect at the time of the disaster set the large project threshold at \$63,200 [Notice of Adjustment of Disaster Grant Amounts, 74 Fed. Reg. 51,297 (Oct. 6, 2009)].

² *FEMA Should Recover \$2.2 Million of \$27.2 Million in Public Assistance Grant Funds Awarded to Nashville-Davidson County, Tennessee, for May 2010 Flood Emergency Work*, OIG-16-112-D, July 15, 2016.

³ This report references regulations in effect at the time of the disaster.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Inadequate Documentation to Support Costs

According to Federal cost principles, costs must be adequately supported to be allowable under a Federal award.⁴ The County did not have adequate documentation to support \$402,552 in contract charges for building repairs and cleanup, as well as restoration of County official documents damaged from floodwaters. As a result, we could not determine whether the costs were valid and eligible and we question the \$402,552 of unsupported costs.

We reviewed \$365,684 of contract costs the County claimed for building repairs and cleanup, and document restoration under 55 project worksheets. As support for its claim, the County provided an Excel spreadsheet that listed specific work site charges under each project worksheet. However, the County could not provide documentation reconciling or cross-indexing the contract charges for work sites on the spreadsheet to specific contractor invoices. According to County officials, the County tried to analyze contractor invoices to allocate charges to specific work site locations, but because of the volume of documents (78 invoices and more than 2,100 pages) decided it was not feasible or cost effective to do so. Instead, for each project worksheet, the County performed a high-level review of the invoice details and interviewed key personnel directly involved in the flood repairs to identify contractor charges. We could not trace the costs listed on the Excel spreadsheet to specific invoices to validate the accuracy and eligibility of the costs. Therefore, FEMA should disallow \$365,684, unless the County provides sufficient documentation to support its claim.

The County also claimed \$36,868 of contract costs for various emergency water department repairs under Project 5522. According to the contract terms and request for proposal, the contractor was to submit a quote sheet for each emergency repair job, listing the proposed cost based on hourly labor rates and material costs. However, as support for its claim, the County provided contractor invoices showing a single line item of cost for each repair job. The County provided no other documentation to support the line item costs. County officials said they did not request backup documentation because the work was within a defined boundary with a specific scope and, therefore, the contractor was not required to provide a quote sheet for the specific jobs. The contract and request for proposal required the contractor to submit such documentation prior to commencing work on the projects. Due to lack of supporting documentation, we could not validate the accuracy, eligibility, or reasonableness of the costs. Therefore, FEMA should disallow the \$36,868, unless the County provides sufficient documentation to support its claim.

⁴ 2 CFR 225, Appendix A, section C.1.j, *Cost Principles for State, Local, and Indian Tribal Governments*. This report references regulations in effect at the time of the disaster.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

According to County officials, the contract costs were for repair work performed within the first 20 to 25 days after the flood event and were necessary to return essential water operations to the County's community. The officials said it was more cost effective for the County to use lump sum quotes instead of time-and-materials quotes because of the specific scopes of work. However, the County's method of contracting for the repair work and contractors' billings are not consistent with the contract terms and conditions for emergency repairs. Furthermore, the County did not provide documentation to support soliciting lump sum quotes for the repairs.

Claims for Duplicate Project Costs

The County claimed \$10,522 of costs under Project 5522 for damaged actuators the County repaired or replaced during May and June 2010. We identified the same actuator costs totaling \$10,522 that the County included in its claim under Project 5514. Therefore, we question \$10,522 of duplicate project costs under Project 5514.

According to County and Tennessee officials, they are reviewing the projects in question. County officials also said the County would not claim the \$10,522 of duplicate costs when submitting final costs to FEMA for closeout of Project 5514.

Incomplete Insurance Review by FEMA to Reduce Project Costs

FEMA has not completed its insurance review of the County's projects or allocated applicable insurance proceeds to the County's projects to reduce project costs. According to Section 312 of the *Robert T. Stafford Disaster and Emergency Assistance Act*, as amended, no entity will receive assistance for any loss for which it has received financial assistance from any other program, insurance, or any other source. At the time of our fieldwork, FEMA had allocated about \$20.8 million of \$52 million in property insurance proceeds the County received from its insurance carrier. The \$52 million in insurance proceeds represents reimbursement for damages to both insured eligible and insured ineligible damages. Therefore, FEMA needs to complete its insurance review of the County's projects to determine how much of the remaining \$31.2 million should be applied to the County's projects to reduce eligible FEMA project costs under this grant. County officials said they would work closely with FEMA in allocating actual insurance proceeds during project closeouts.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Recommendations

Recommendation 1: We recommend the Regional Administrator, FEMA Region IV, instruct Tennessee to proactively monitor subgrantee activities of the County's open projects to ensure compliance with all Federal grant management requirements.

Recommendation 2: We recommend the Regional Administrator, FEMA Region IV, disallow as unsupported \$402,552 (Federal share \$362,296) of project costs unless the County provides adequate documentation to support its claim.

Recommendation 3: We recommend the Regional Administrator, FEMA Region IV, disallow as ineligible \$10,522 (Federal share \$9,470) of duplicate project costs under Project 5514 if the County submits the costs in its final claim at project closeout.

Recommendation 4: We recommend the Regional Administrator, FEMA Region IV, complete the insurance review and allocate the applicable insurance proceeds to the County's projects to reduce project costs.

Management Comments and OIG Analysis

We discussed the results of our audit with County, Tennessee, and FEMA officials during our audit. We also provided a notice of findings and recommendations in advance to these officials and discussed it at an exit conference with County, Tennessee, and FEMA officials on May 22, 2018.

On August 22, 2018, FEMA Region IV officials provided a written response to a draft report, which is in appendix B. FEMA concurred with our recommendations and provided comments to the draft report. A summary of FEMA's response and our analysis follows. FEMA also provided technical comments to the report. We made changes to incorporate these comments, where appropriate.

Response to Recommendation #1: Concur. FEMA will instruct Tennessee to proactively monitor the County's open projects. Estimated completion date: November 30, 2018.

OIG Analysis of FEMA's Response: FEMA's proposed action meets the intent of the recommendation. The recommendation will remain open and resolved until FEMA provides documentation that it has completed the action.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Response to Recommendation #2: Concur. FEMA will review project cost documentation and disallow any costs the County cannot adequately support. Estimated completion date: February 27, 2019.

OIG Analysis of FEMA's Response: FEMA's proposed action meets the intent of the recommendation. The recommendation will remain open and resolved until FEMA provides documentation that it has completed the action.

Response to Recommendation #3: Concur. FEMA will review project cost documentation for Project 5514 and disallow any duplicate costs. Estimated completion date: December 31, 2018.

OIG Analysis of FEMA's Response: FEMA's proposed action meets the intent of the recommendation. The recommendation will remain open and resolved until FEMA provides documentation that it has completed the action.

Response to Recommendation #4: Concur. FEMA will complete the insurance review and allocate the applicable insurance proceeds to reduce project costs as necessary. Estimated completion date: February 27, 2019.

OIG Analysis of FEMA's Response: FEMA's proposed action meets the intent of the recommendation. The recommendation will remain open and resolved until FEMA provides documentation that it has completed the action.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Appendix A **Objective, Scope, and Methodology**

We audited Public Assistance funds awarded to the County, Federal Information Processing Standard (FIPS) Code 037-52004-00. Our audit objective was to determine whether the County accounted for and expended FEMA grant funds according to Federal regulations and FEMA guidelines for FEMA Disaster 1909-DR-TN. The County received a Public Assistance Program grant award of \$70.3 million (net of insurance and other adjustments) from Tennessee, a FEMA grantee, for damages resulting from a May 2010 flood. The award provided 90 percent FEMA funding, which included \$27.2 million for emergency work (debris removal and emergency protective measures) and \$43.1 million for permanent restoration of damaged roads and facilities.

Because of the complexity of the projects and the dollar amount of the award, we divided the audit into two phases. In this second phase, we focused on project awards totaling \$43.1 million the County received for permanent work, except for seven small projects with contract costs totaling \$2,271 related to emergency work. We audited 8 large projects and 10 small projects with awards totaling \$23.8 million. We also conducted a limited review of 8 large projects and 44 small projects with awards totaling \$2.8 million to determine the accuracy and eligibility of contract costs. See appendix C, table 2, for a list of all projects reviewed. The audit covered the period May 1, 2010, to January 18, 2018, during which the County claimed \$26.6 million for the projects reviewed. We note that, at the time of our review, the County had not submitted final claims to Tennessee for all projects. We selected our sample of projects for testing from a universe of projects downloaded from FEMA's computerized information system (EMMIE). We compared FEMA-obligated costs to state payments and subgrantee-claimed costs and verified the payments and claimed costs were supported by source documents. We did not place any significant reliance on nor test the data from the system, but deemed it sufficient to answer our audit objective.

To accomplish our objective, we interviewed County, Tennessee, and FEMA personnel and gained an understanding of the County's method of accounting for disaster-related costs and its procurement policies and procedures. We also judgmentally selected (generally based on dollar amounts) and reviewed project costs and procurement transactions for the projects in our audit scope; reviewed applicable Federal regulations and FEMA guidelines; and performed other procedures considered necessary to accomplish our audit objective. We gained an understanding of the County's method of accounting for disaster-



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

related costs and its policies and procedures for administering activities provided for under the FEMA award.

We conducted this performance audit between January 2017 and May 2018 pursuant to the *Inspector General Act of 1978*, as amended, and according to generally accepted government auditing standards. Those standards require that we plan and perform the audit to obtain sufficient, appropriate evidence to provide a reasonable basis for our findings and conclusions based upon our audit objective. We believe the evidence obtained provides a reasonable basis for our findings and conclusions based upon our audit objective. Unless stated otherwise in this report, to conduct this audit, we applied the statutes, regulations, and FEMA policies and guidelines in effect at the time of the disaster.

The Office of Audits contributors to this report are David Kimble, Director; Adrienne Bryant, Audit Manager; Carolyn Berry, Auditor-in-Charge; Angelica Esquerdo, Auditor; Lauren Robillard, Auditor; Megan McNulty, Independent Referencer; Kevin Dolloson, Communications Analyst; and Kelly Herberger, Supervisory Communications Analyst.



OFFICE OF INSPECTOR GENERAL
Department of Homeland Security

Appendix B

FEMA Region IV Response to Draft Report


U. S. Department of Homeland Security
Region IV
3003 Chamblee Tucker Road
Atlanta, GA 30341



FEMA

August 22, 2018

MEMORANDUM FOR: Larry Arnold
Director
Eastern Regional Office
Office of Emergency Management Oversight

FROM: Gracia B. Szczepa 
Regional Administrator
FEMA Region IV

SUBJECT: Management's Response to OIG Draft Report:
*"FEMA Should Recover \$413,074 of Public Assistance Grant
Funds Awarded to Nashville-Davidson County, Tennessee, for May
2010 Flood"*
FEMA Disaster: 1909-DR-TN
Draft Audit Report Number: OIG-16-032

Thank you for the opportunity to review and comment on this draft report. The U.S. Department of Homeland Security (DHS) appreciates the work of the Office of Inspector General (OIG) in planning and conducting its review and issuing this report.

The Department is pleased to note OIG's positive recognition that Nashville-Davidson (County) generally accounted for FEMA funds on a project-by-project basis as Federal regulations and FEMA guidelines require. The OIG did, however, identify \$413,074 of costs that it recommends that FEMA disallow for the reasons contained in the audit findings.

The draft report contained four recommendations with which the Department concurs. Please see the attached for our detailed response to each of the recommendations.

Again, thank you for the opportunity to review and comment on this draft report. Technical comments were previously provided under separate cover. Please feel free to contact me if you have any questions. We look forward to working with you in the future.

www.fema.gov



OFFICE OF INSPECTOR GENERAL
Department of Homeland Security

Appendix B (continued)
FEMA Region IV Response to Draft Report

**Attachment: FEMA Management Response to Recommendations
Contained in OIG-16-032**

Recommendation 1: “We recommend the Regional Administrator, FEMA Region IV, instruct Tennessee to proactively monitor subgrant activities of the County’s open projects to ensure compliance with all Federal grant requirements.”

Response: Concur. FEMA will instruct Tennessee to proactively monitor subgrant activities for the County’s open PWs and ensure compliance with Federal grant requirements.
ECD: 11/30/2018.

Recommendation 2: “We recommend the Regional Administrator, FEMA Region IV, disallow as unsupported \$402,552 (Federal share \$362,296) of project costs unless the County provides adequate documentation to support its claim.”

Response: Concur. FEMA will review documentation provided by the County and disallow inadequately documented costs as required. ECD: 2/27/2019.

Recommendation 3: “We recommend the Regional Administrator, FEMA Region IV, disallow as ineligible \$10,522 (Federal share \$9,470) of duplicate project costs under Project 5514 if the County submits the costs in its final claim at project closeout.”

Response: Concur. FEMA will review documentation provided by the County and disallow any costs duplicated under Project 5514. ECD: 12/31/2018.

Recommendation 4: “We recommend the Regional Administrator, FEMA Region IV, complete the insurance review and allocate the applicable insurance proceeds to the County’s projects to reduce project costs.”

Response: Concur. FEMA will complete the insurance review and allocate the applicable insurance proceeds to the County’s approved projects and will reduce project costs as necessary.
ECD: 02/27/2019.



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Appendix C Potential Monetary Benefits

Table 2: Projects Audited and Questioned Costs

Project Number	FEMA Category of Work ⁵	Type of Project	Amount Awarded	Amount Questioned	90 Percent Federal Share	Finding Description
Projects Related to Full Audit Scope:						
4333	E	Large	\$ 2,338,623	\$ 6,234	\$ 5,611	Unsupported
5037	C	Large	1,210,739	0	0	
5181	E	Large	1,915,930	0	0	
5486	F	Large	1,730,787	0	0	
5522	E	Large	10,528,454	36,868	33,181	Unsupported
5543	E	Large	1,930,451			
5549	E	Large	1,597,609	164,776	148,298	Unsupported
5593	F	Large	1,979,725	0	0	
0593	C	Small	57,015	0	0	
1691	C	Small	61,773	0	0	
2166	E	Small	55,464	0	0	
3445	C	Small	57,575	0	0	
4035	F	Small	58,881	0	0	
4294	C	Small	52,553	0	0	
4803	C	Small	62,109	0	0	
5139	C	Small	58,613	0	0	
5437	G	Small	60,077	6,488	5,839	Unsupported
5503	E	Small	53,554	1,979	1,781	Unsupported
Subtotal (18 projects)			\$23,809,932	\$216,345	\$194,710	

⁵ FEMA classifies disaster-related work by type: debris removal (Category A), emergency protective measures (Category B), and permanent work (Categories C through G).



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Appendix C (continued)

Project Number	FEMA Category of Work ⁶	Type of Project	Amount Awarded	Amount Questioned	90 Percent Federal Share	Finding Description
Projects Related to Limited Testing of Contract Costs:						
4721	G	Small	\$ 7,527	\$1,034	\$ 931	Unsupported
4686	G	Small	2,950	663	597	Unsupported
4508	E	Small	4,535	562	506	Unsupported
2654	G	Small	1,707	1,651	1,486	Unsupported
3443	E	Small	1,027	1,027	924	Unsupported
1908	G	Small	16,454	1,075	968	Unsupported
5368	E	Small	1,744	1,744	1,570	Unsupported
2977	E	Small	1,000	1,000	900	Unsupported
4659	E	Small	959	959	863	Unsupported
5512	E	Small	4,268	4,268	3,841	Unsupported
4494	B	Small	557	557	501	Unsupported
5385	E	Small	1,510	1,510	1,359	Unsupported
2389	E	Small	2,766	2,766	2,489	Unsupported
4394	B	Small	557	557	501	Unsupported
5436	G	Small	1,475	1,475	1,328	Unsupported
5426	E	Small	1,266	1,266	1,139	Unsupported
5443	E	Small	7,049	1,855	1,670	Unsupported
5546	B	Small	299	299	269	Unsupported
5431	E	Small	592	592	532	Unsupported
5233	E	Small	959	959	862	Unsupported
4496	B	Small	326	326	293	Unsupported
5336	E	Small	449	449	404	Unsupported
4524	E	Small	958	958	862	Unsupported
3908	G	Small	174	174	157	Unsupported
4910	G	Small	2,680	554	499	Unsupported
4323	B	Small	137	137	123	Unsupported
4930	E	Small	763	763	687	Unsupported
4498	E	Small	509	509	458	Unsupported
3479	B	Small	137	137	123	Unsupported
4533	E	Small	646	646	581	Unsupported
5338	E	Small	419	419	377	Unsupported
5381	G	Small	32,027	1,253	1,128	Unsupported
4614	G	Small	25,585	1,516	1,364	Unsupported
5321	G	Small	20,078	1,380	1,242	Unsupported
4580	G	Small	15,059	994	895	Unsupported
5127	G	Small	12,108	1,279	1,151	Unsupported
5353	E	Small	8,782	1,186	1,067	Unsupported
4906	E	Small	6,090	926	833	Unsupported

⁶ FEMA classifies disaster-related work by type: debris removal (Category A), emergency protective measures (Category B), and permanent work (Categories C through G).



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Appendix C (continued)

Project Number	FEMA Category of Work	Type of Project	Amount Awarded	Amount Questioned	90 Percent Federal Share	Finding Description
Projects Related to Limited Testing of Contract Costs (cont'd):						
5442	C	Small	\$ 10,040	\$ 1,011	\$ 910	Unsupported
5337	C	Small	2,955	435	392	Unsupported
4525	G	Small	2,878	415	374	Unsupported
5422	G	Small	20,580	1,300	1,170	Unsupported
2534	B	Small	13,504	258	232	Unsupported
2635	G	Small	3,519	60	54	Unsupported
5550	E	Large	142,186	14,189	12,770	Unsupported
5405	E	Large	825,575	65,085	58,577	Unsupported
5210	G	Large	614,540	20,785	18,707	Unsupported
5435	C	Large	176,484	18,266	16,439	Unsupported
5386	E	Large	110,426	11,973	10,776	Unsupported
5365	G	Large	111,669	11,170	10,053	Unsupported
4706	G	Large	211,845	1,835	1,652	Unsupported
5514	E	Large	390,872	10,522	9,470	Duplicate
Subtotal (52 projects)			\$ 2,823,201	\$196,729	\$177,056	
Total (70 projects)			\$26,633,133	\$413,074	\$371,766	

Source: FEMA project worksheets, County records, and OIG analysis

Table 3: Summary of Potential Monetary Benefits

Type of Potential Monetary Benefit	Rec. No.	Amounts	Federal Share
Questioned Costs – Ineligible	3	\$ 10,522	\$ 9,470
Questioned Costs – Unsupported	2	402,552	362,296
Funds Put to Better Use		0	0
Total		\$413,074	\$371,766

Source: OIG analysis of findings in this report



OFFICE OF INSPECTOR GENERAL

Department of Homeland Security

Appendix D **Report Distribution**

Department of Homeland Security

Secretary
Chief of Staff
Chief Financial Officer
Under Secretary for Management
Chief Privacy Officer
Audit Liaison, DHS

Federal Emergency Management Agency

Administrator
Chief of Staff
Chief Financial Officer
Chief Counsel
Director, Risk Management and Compliance
Audit Liaison, FEMA Region IV
Audit Liaison, FEMA (Job Code G-16-032-EMO-FEMA)

Office of Management and Budget

Chief, Homeland Security Branch
DHS OIG Budget Examiner

Congress

Congressional Oversight and Appropriations Committees

External

Mayor, Nashville-Davidson County
Finance Director, Nashville-Davidson County
Executive Director, Tennessee Emergency Management Agency
State Auditor, Tennessee

Additional Information and Copies

To view this and any of our other reports, please visit our website at:
www.oig.dhs.gov.

For further information or questions, please contact Office of Inspector General
Public Affairs at: DHS-OIG.OfficePublicAffairs@oig.dhs.gov.
Follow us on Twitter at: @dhsoig.



OIG Hotline

To report fraud, waste, or abuse, visit our website at www.oig.dhs.gov and click on the red "Hotline" tab. If you cannot access our website, call our hotline at (800) 323-8603, fax our hotline at (202) 254-4297, or write to us at:

Department of Homeland Security
Office of Inspector General, Mail Stop 0305
Attention: Hotline
245 Murray Drive, SW
Washington, DC 20528-0305